COMPLETION REPORT

1	Name of Work		Shifting of existing High Masts to road side and trencless cabling work in Yelahanka Division.
2	Sanctioned Estimate		Rs.8,00,000/-
3	Head of A/c which is chargeable		P0486
4	Entrustment Order No & Date		BBMP/EE/ELE/YZ/WO/000005/23-24, Dt: 13.03.2024 (as per online work order copy enclosed. 14)
5	Name of Contractor		M/s Chowdeshewari Electricals
6	Time stipulated for Completion of Work		180 Days
7	Date of Commencement	Date of Closing	13.03.2024 | 08.09.2024
8	b.Delay in execution of work		NO
9	Measurement recorded in		M.B No: 2606/23-24 Page No: 260554 TO 260556
	Actual date of Completion of work		10.06.2024
10	Check Measurement of Asst.Executive Engineer on		28 10.06.2024
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer		Executive Engineer (Ele),Yelahanka Zone Mr.Syed Jameel (Incharge JE) H. S Manjappa Assistant Executive Engineer

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
Rs.8,00,000	Rs.5,34,635/-	-/-	2,65,365/-	33.00% Below

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Junior Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

Superintending Engineer
Electrical, BBMP

Superintending Engineer (Electrical)
Bruhath Bengaluru Mahanagara Palike

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-560 092

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Shifting of existing High Masts to road side and trencless cabling work in Yelahanka Division
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.8,00,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/AS/26/23-24, Datedt:30.01.2024
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/SE/ELE/YZ/TS/07/23-24, Dated:02.02.2024
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	KPPP
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s CHOWDESHWARI ELECTRICALS
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸುತ್ತ ಇದರ ಮೊತ್ತ **ರೂ**.5,34,635/- ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ **ಮೆ॥ ಚೌಡೇಶ್ವರಿ ಎಲೆಕ್ಟ್ರಿಕಲ್ಸ್** ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92